
MEMORANDUM

FROM: Michael O'Keefe: Engineering Technician for City of Louisville Public Works

DATE: Wednesday, August 6, 2025

RE: Road Closure: Front St. (Walnut St. to Spruce St.)

WSB will obtain drilled geotechnical samples in the downtown area. The current schedule for the work is Thursday, August 14, for approximately four hours.

Front St. will be closed north to south from Walnut St. to Spruce St. Half of the parking lot to the south of Steinbaugh Pavilion will also be closed. Site and traffic control plans can be seen on the following page. Please feel free to reach out to me with any comments or questions.

BORING LOCATION EXHIBIT

By: Xavier Torrents
Date: 8/1/2025



-Place cones in the Steinbaugh Pavilion parking lot to block the half where boring location #3 is located.

REQUESTED DATES: _____

WORK HOURS: _____

ADDRESS:
Front St, Louisville

JOB #:
-
www.invarion.com



**AWP Safety**
303-936-2990



LEGEND

	Sign		Delineation Device w/ Lights
	Vertical Flare		Delineation Device
	Arrow Board		Work Zone
	Uniform Traffic Cop		Traffic Flow
	Flagger		Traffic Mounted Attenuator

Traffic Control Plan #1

Road Closure

**** ALL DEVICES SHALL CONFORM TO CURRENT M.U.T.C.D. ****

All plans are valid for 90 days. After 90 days have lapsed, all revisions will be charged at full plan price.

Taper Length In Feet					CHANNELIZATION DEVICE SPACING			SIGN SPACING	
Speed	Merging	Shifting	Shoulder	Buffer	MPH	TAPER	TANGENT	MPH	"X"
ONE LANE ROAD	100'			100'	25	25	50	25	100'
25 or less	125'	63'	42'	155'	30	30	60	30	100'
30	150'	90'	60'	200'	35	35	70	35	100'
35	245'	123'	82'	250'	40	40	80	40+	350'
40	320'	160'	107'	305'	45	45	90	RURAL	500'
45	540'	270'	180'	360'	50	40	100	1,000'	1,500'
50	600'	300'	200'	425'	55	40	110	EXPRESSWAY/FREEWAY	2,640'
55	660'	330'	220'	495'	60	40	120	NOT DRAWN TO SCALE	
60	720'	360'	240'	570'	65	40	130		
65	780'	390'	260'	645'					
70	840'	420'	280'	730'					
75	900'	450'	300'	820'					

Job Summary:

COMPANY: WSB

CONTACT: Zack Munstermann

DRAWN BY: Nick Panosh

DATE: 08/05/25

ATTS# 611827

