

Subject: Resolution No. 13, Series 2026 — A Resolution Approving a Change Order for the 2025 Water Main Replacement Project and Sanitary Sewer Backwater Preventer Valve Project

Date: January 20, 2026

Prepared By: Cameron Fowlkes, City Engineer

Presented By: Kurt Kowar, Director

Summary:

To request approval from City Council for additional funding for work completed to replace three non-compatible fire hydrants and the laterals feeding these hydrants from the water main, and to request authorization to use existing 2025 Water Main Replacement Project funds to cover the remaining costs in the amount of \$40,324.77

Background / Prior Discussions:

On July 8, 2025 City council approved a contract for \$1,073,913.00 to replace old and deteriorated waterlines within the City, and install sanitary sewer backflow prevention devices on selected homes experiencing backflow issues. The contract was awarded \$980,504.00 from the Water Fund and \$93,409.00 from the Sewer Fund.

The Louisville Fire Protection District notified the City's Operations Division that three fire hydrants located within City limits could not be connected to using their current equipment. These hydrants dated back to the mid-1950s and utilized outdated connections that are not compatible with modern fire apparatus.

This incompatibility posed an immediate life-safety concern, as the affected hydrants could not provide adequate fire protection to nearby homes. Due to the urgency of the situation, the Operations Division requested that this work be added to the ongoing 2025 Water Main Replacement Project, which had an active contractor onsite and available to expedite replacement.

The contractor initially provided a quote for Change Order #1 for \$75,548.00 to replace each hydrant beginning at the 90-degree bend off the lateral (hydrant and barrel), and the project had sufficient unspent contingency to perform this work at the time the change order was presented. Staff therefore authorized the contractor to proceed.

However, once excavation began, field conditions revealed that the hydrant laterals were also outdated and in poor condition. For long-term reliability and to ensure compatibility with modern fire equipment, full lateral replacements from each hydrant to the water main were required. Because the roadway was already open and delaying

work would have increased cost and risk, staff directed the contractor to proceed under time and materials billing rates.

These necessary field-driven changes increased the total cost of the work beyond the remaining contingency.

In addition, the streets where this waterline work occurred were found to be in extremely poor condition with brittle, deteriorated asphalt. As trenching and utility replacement progressed, the surrounding pavement began to degrade beyond the originally planned patching limits. The asphalt failed outside of the excavation footprint, making localized patching insufficient to restore safe and acceptable roadway conditions.

As a result, additional asphalt restoration was required to address the expanded deterioration area. A portion of project contingency funds were therefore allocated to cover this unanticipated but necessary pavement work. These combined field-driven conditions increased the total cost of the project beyond the capability of allocating contingency for the hydrant replacements.

Development Proposal:

N/A

Analysis:

Staff is requesting Council's approval of change order #2, in the amount of \$61,196.77, as the total additional costs of \$138,374.77 exceed the Council-approved contingency amount of \$98,050.

Council Work Plan:

While this project is not specifically listed in the 2025 Council Work Plan, it does align with the Council priority of providing core services. Maintenance of the water distribution system is critical to the goal of providing water service to the residents of Louisville.

Fiscal Impact:

After completion, the total contractor costs exceed the funds available within the existing purchase order and project contingency.

However, the 2025 Water Main Replacement Project is under budget overall, and sufficient funds remain in the current-year Water Capital account to fully cover the required work without a budget amendment.

Staff is requesting approval to allocate these available funds to pay the remaining balance.

A breakdown of the project funds and allocations is shown below:

Project Overage Expenses (Waterline Replacement) 501498-660181	Amount
	\$98,050.00
Waterline Replacement – Contingency (Awarded on 7/8/2025)	
Change Order #1 (Staff authorized)	(\$75,584.00)
Spent Contingency Additional Project Quantities (Asphalt)	(\$1,594.00)
Change Order #2 – Additional costs for Fire Hydrant Replacement	(\$61,196.77)
Total Additional Expenses:	(\$138,374.77)
Remaining Funds	\$(40,324.77)

Waterline Replacement 501498-660181- Fund Total	Amount
	\$1,698,000.00
Waterline Replacement 2025 Budget	
Waterline Replacement (Awarded on 7/8/2025)	\$(980,504.00)
Waterline Replacement – Contingency (Awarded on 7/8/2025)	(\$98,050.00)
Requested Funding (This request)	(\$40,324.77)
Total Project Expenses:	\$1,118,878.77
Remaining Funds	\$579,121.23

The Sanitary Sewer Backflow portion of the project amount does not require any additional funding or adjustments.

Alternatives:

There are no alternatives for this change order.

Recommendation:

Staff recommends that City Council approve Change Order #2 and additional funding for the 2025 Water Main Replacement budget to cover the remaining cost of the emergency hydrant and lateral replacements with additional funding in the amount of \$40,324.77. This action ensures timely payment, accurate project accounting, and improved fire protection for the affected neighborhoods.

Attachments:

1. Resolution No. 13, Series 2026
2. 2025 Water Main Change Order 2
3. 2025 Water Main Change Order 1

**RESOLUTION NO. 13
SERIES 2026**

**A RESOLUTION APPROVING A CHANGE ORDER FOR THE 2025 WATER MAIN
REPLACEMENT PROJECT AND SANITARY SEWER BACKWATER PREVENTER
VALVE PROJECT**

WHEREAS, the City and Brannan Construction Company entered into an Agreement for the 2025 Water Main Replacement Project and Sanitary Sewer Backwater Preventer Valve Project ("Agreement") dated June 3, 2025; and

WHEREAS, City staff previously approved Change Order No. 1 to the Agreement, dated August 14, 2025; and

WHEREAS, there has been proposed a Change Order No. 2 for additional work, which such Change Order will increase the contract price and contract time; and

WHEREAS, the City Council desires to approve Change Order No. 2.

NOW, THEREFORE, BE IT RESOLVED BY THE CITY COUNCIL OF THE CITY OF LOUISVILLE, COLORADO:

Section 1. Change Order No. 2 to the Agreement for the 2025 Water Main Replacement Project and Sanitary Sewer Backwater Preventer Valve Project between the City of Louisville and Brannan Construction Company is hereby approved in substantially the same form of such Change Order that accompanies this Resolution.

Section 2. The Public Works Director is hereby authorized to execute Change Order No. 2 and may negotiate and approve such revisions to the Change Order as the Public Works Director determines are necessary or desirable for the protection of the City, so long as the essential terms and conditions of the Change Order are not altered.

PASSED AND ADOPTED this 20th day of January 2026.

Christopher M. Leh, Mayor

ATTEST:

Genny Kline, City Clerk

CHANGE ORDER NO. 2

DATED: December 22, 2025

PROJECT: 2025 Water Main Replacement Project and Sanitary
Sewer Backwater Preventer Valve Project

AGREEMENT DATE: June 3, 2025

PROJECT NUMBER: 501498-660181

OWNER: CITY OF LOUISVILLE, COLORADO

The following changes are hereby made to the Contract Documents:

Description: Change Order #2

Purpose: The purpose of this change order is to compensate for the work performed to replace three fire hydrants, including the associated hydrant laterals connecting to the main. This work was necessary because the existing hydrants were outdated and incompatible with the City's modern fire equipment.

Attachments: Change Order #1 Summary Sheet and Daily Quantity Sheets

ADJUSTMENT TO CONTRACT PRICE:

Original contract price:	\$ 1,073,913.00
Net Change Previous Change Orders 0 to 1:	\$ 75,584.00
Contract Price Prior to this Change Order:	\$ 1,149,497.00
Net adjustment resulting from this Change Order (+/-)	\$ 61,196.77
Current contract price including this Change Order	\$ 1,210,693.77

ADJUSTMENT TO CONTRACT TIME:

Original contract days:	102
Net Change Previous Change Orders 0 to 1: (days)	0
Contract Time Prior to this Change Order: (days)	102
Net adjustment resulting from this Change Order (+/-) (days)	13
Current contract time including this Change Order (days)	115

The Contractor's signature below indicates acceptance of full settlement for the work described, both direct and indirect costs. Any claims for additional costs associated with this Change Order will not be considered.

Recommended:

Tyler Trojan Engineer III
ENGINEER

By: 

Date: 12/22/2025

Approved:


CITY OF LOUISVILLE, COLORADO
OWNER

By: _____

Date: _____

Accepted:

BRANNAN CONSTRUCTION
CITY OF LOUISVILLE, COLORADO
CONTRACTOR

By: 

Date: 12/23/25

BRANNAN CONSTRUCTION COMPANY

Change Order Backup

PROJECT: Louisville 2025 Hydrant Replacement
 LOCATION: Louisville CO
 SUPERVISOR: Ivan Guerrero

DATE: 12/10/2025
 W.O.#
 Phase #
 Chang Order# 2

Equipment DESCRIPTION	Units	F.A. RATE	TOTAL
Foreman/Super Pickups	97.50	\$ 60.00	\$ 5,850.00
Wheel Loader	43.00	\$ 111.00	\$ 4,773.00
Excavator	61.00	\$ 221.00	\$ 13,481.00
Tool Package	63.50	\$ 48.00	\$ 3,048.00
Runner Pick up	14.00	\$ 48.00	\$ 672.00
Trench Box	11.00	\$ 67.00	\$ 737.00
Cat 262D Skid Steer	45.00	\$ 87.00	\$ 3,915.00
			\$ -
			\$ -
SUBTOTAL			\$ 32,476.00

Labor NAME	CLASS	O.T. HOURS REG HOURS	O.T. RATE REG RATE	TOTAL
	Superintendent	36.00	\$ 157.50 \$ 105.00	\$ - \$ 3,780.00
	Foreman	61.50	\$ 120.00 \$ 85.00	\$ - \$ 5,227.50
	Operator	93.75	\$ 109.50 \$ 73.00	\$ - \$ 6,843.75
	Operator	93.75	\$ 109.50 \$ 73.00	\$ - \$ 6,843.75
	Pipelayer	20.50	\$ 91.50 \$ 61.00	\$ - \$ 1,250.50
	Laborer	83.50	\$ 81.00 \$ 54.00	\$ - \$ 4,509.00
	Project Manager	8.00	\$ 165.00 \$ 110.00	\$ - \$ 880.00
				\$ -
				\$ -
				\$ -
				\$ -
				\$ -
SUBTOTAL				\$ 29,334.50

MATERIALS	QUANTITY	UNIT	PRICE	TOTALS
Ferguson Pipe Parts	1.0	LS	\$ 34,446.54	\$ 34,446.54
				\$ -
				\$ -
				\$ -
SUBTOTAL				\$ 34,446.54

SUBCONTRACTORS	QUANTITY	UNIT	PRICE	TOTAL
AWP - Barricade	1.00	LS	\$ 9,876.50	\$ 9,876.50
Chacon-Asphalt/Concrete	1.00	LS	\$ 9,513.00	\$ 9,513.00
Hydro-Vac	2.00	DAY	\$ 3,500.00	\$ 7,000.00
				\$ -
SUBTOTAL				\$ 26,389.50

BILLING SUMMARY:

	COST	MU%	BILLING
LABOR	\$ 29,334.50	15%	\$ 33,734.68
MATERIAL	\$ 34,446.54	15%	\$ 39,613.52
EQUIPMENT	\$ 32,476.00	10%	\$ 35,723.60
SUBS	\$ 26,389.50	5%	\$ 27,708.98

DESCRIPTION OF WORK PERFORMED:

TOTAL BILLING

\$ 136,780.77

Each of the three Hydrants were much larger scope than initially anticipated at which point the City and Brannan decided to move forward T&M.

One Hydrant required a vertical lowering of the mainline in the street to achieve the proper bury depth of a Hydrant. Which required a full shut down of the road and the Watermain. We originally anticipated 3 10 hour days to complete this added scope but it tunred out to be just over 6 days, with a 1 month hiatus waiting for C-DOT's approval to occupy their Right of Way. None of three were replaceable at the 90 degree bend.

2025 WATER MAIN REPLACEMENT PROJECT AND SANITARY SEWER BACKWATER PREVENTER VALVE PROJECT

DEPARTMENT OF PUBLIC WORKS
CITY OF LOUISVILLE, COLORADO

DATE: SEPT. 10, 11, 2025
SHEET NO. _____ OF _____
CITY REPRESENTATIVE: WOZNY

SCHEDULE OF UNIT PRICES: _____ OTHER: _____

[illegible]

THE BRANNAN CONSTRUCTION COMPANY

EXTRA WORK REQUEST ORDER

Project #: 25009 Name: City of Louisville Date: 09/11/25
 Address: 721 Main St Louisville, CO
 Contact: Mark Wozny 303-489-5750
 P.M./Estimator Notified: Kyle French Report By: Ivan Guerrero
 Description of Extra or Force Account Work: Exploratory Excavation
for work to locate Sanitary Sewer Service

TIME WORK BEGAN <u>7:00 am</u>		TIME WORK ENDED <u>10:30 am</u>			
Labor and Equipment	Regular Hours	Regular Rate	Overtime Hours	Overtime Rate	Line Subtotal
Mini Excavator	3.5				3.5
Loader	3.5				3.5
Skid Steer	3.5				3.5
(5) operators	3.5				10.5
(1) Labor	3.5				3.5
(1) Foreman	3.5				3.5
Materials		Source	Quantity	Rate	Line Subtotal
Total Extra Work					<u>28 h.</u>

Comments: City of Louisville Line &
Materials only. Mark Wozny

I hereby agree to the extra or force account work outlined above and also agree to the cost and quantities listed.

Authorized Signature _____

Date _____

Printed Name and Title _____

Witness _____

THE BRANNAN CONSTRUCTION COMPANY

EXTRA WORK REQUEST ORDER

Project #: 25009 Name: City of Louisville Date: 09/10/25

Address: 721 Mead St 303-489-1550

Contact: Mark Wozny

P.M./Estimator Notified: Kyle French Report By: Ivan Guerrero

Description of Extra or Force Account Work: Exploratory Excavation
Extra work to locate sanitary sewer was done.

TIME WORK BEGAN 1:00 pm TIME WORK ENDED 4:30 pm

Labor and Equipment	Regular Hours	Regular Rate	Overtime Hours	Overtime Rate	Line Subtotal
Mini Excavator	3.5				3.5
Loader	3.5				3.5
Skid Steer	3.5				3.5
③ operators	3.5				10.5
① labor	3.5				3.5
① Foreman	3.5				3.5
Materials		Source	Quantity	Rate	Line Subtotal
Total Extra Work					28 hrs

Comments: City of Louisville Time
materials only, Mark Wozny
by

I hereby agree to the extra or force account work outlined above and also agree to the cost and quantities listed.

Authorized Signature _____

Date _____

Printed Name and Title _____

Witness _____

THE BRANNAN CONSTRUCTION COMPANY

EXTRA WORK REQUEST ORDER

Project #: 25009 Name: Lanville Waterline Replacement Date: 09/18/25
 Address: Cannon & Harper St
 Contact: Mark Worng 303-489-5750
 P.M./Estimator Notified: Kyle French Report By: Ivan Guerrero
 Description of Extra or Force Account Work: Evaluate to Install new
Hydrant Setup on roadway.

TIME WORK BEGAN <u>7:00 am</u>		TIME WORK ENDED <u>5:30 pm</u>			
Labor and Equipment	Regular Hours	Regular Rate	Overtime Hours	Overtime Rate	Line Subtotal
Mini Excavator	10				10
Loader	10				10
Skid steer	10				10
③ operators	10				30
③ labors	10				30
① Foreman	10				10
① Superintendent	10				10
① Traffic Control	10				10
Materials		Source	Quantity	Rate	Line Subtotal
3/4 crushed Rock		1 Ton	1 Ton		
Squeggee			3 Ton		
Concrete			1 yard		
Insulation Material			see attached		
Total Extra Work					120

Comments: Labor, Equipment & Materials only
City of Louisville, MN. 9/19/2025

I hereby agree to the extra or force account work outlined above and also agree to the cost and quantities listed.

Authorized Signature _____

Date _____

Printed Name and Title _____

Witness _____

THE BRANNAN CONSTRUCTION COMPANY

EXTRA WORK REQUEST ORDER

Project #: 25009 Name: Louisville water R placement Date: 09/16/25
 Address: Cannon St & Harper St
 Contact: Mark Wozny 303-489-5750
 P.M./Estimator Notified: Kyle Fitch Report By: Ivan Guerrero
 Description of Extra or Force Account Work: Exploratory Excavation
to identify existing utilities for future Hydrant R/R.

TIME WORK BEGAN 7:00 am TIME WORK ENDED 12:00 pm

Labor and Equipment	Regular Hours	Regular Rate	Overtime Hours	Overtime Rate	Line Subtotal
Mini Excavator	5				5
Loader	5				5
Skidsteer	5				5
③ operators	5				15
① labor	5				5
① Foreman	5				5
① Supervisor	5				5
① Traffic Control					5
Materials		Source	Quantity	Rate	Line Subtotal
Total Extra Work					50 hrs

Comments: Labor & equipment only
by J. Brannan M.D. 9/11/2025

I hereby agree to the extra or force account work outlined above and also agree to the cost and quantities listed.

Authorized Signature _____

Date _____

Printed Name and Title _____

Witness _____

THE BRANNAN CONSTRUCTION COMPANY

EXTRA WORK REQUEST ORDER

Project #: 25009 Name: Louisville Waterreplacement Date: 09/17/25
 Address: Griffith + Cavalry Rd
 Contact: Marc Wozny 303-489-5750
 P.M./Estimator Notified: Kyle French Report By: Ivan Guerrero
 Description of Extra or Force Account Work: Exploratory Excavation to
Identify Existing Utilities and Verify Size for
work on Hydrants.

TIME WORK BEGAN 7:00 am TIME WORK ENDED 12:00 pm

Labor and Equipment	Regular Hours	Regular Rate	Overtime Hours	Overtime Rate	Line Subtotal
Mn. Estimator	5				5
Loader	5				5
Shovel	5				5
③ operators	5				15
① labor	5				5
① Foreman	5				5
① Supervisor	5				5
① Traffic Control	5				5
Materials		Source	Quantity	Rate	Line Subtotal
Total Extra Work					50 hrs

Comments:

*Labor & Equipment Only
City of Louisville Mt.*

I hereby agree to the extra or force account work outlined above and also agree to the cost and quantities listed.

Authorized Signature

Date

Printed Name and Title

Witness

2025 WATER MAIN REPLACEMENT PROJECT AND SANITARY SEWER BACKWATER PREVENTER VALVE PROJECT

DEPARTMENT OF PUBLIC WORKS
CITY OF LOUISVILLE, COLORADO

DATE: SEPT. 19, SEPT. 22, 2025
SHEET NO. _____ OF _____
CITY REPRESENTATIVE: WOZNY

SCHEDULE OF UNIT PRICES: _____

OTHER:

[illegible]

THE BRANNAN CONSTRUCTION COMPANY

EXTRA WORK REQUEST ORDER

Project #: 25009 Name: Louisville water Replacement Date: 09/22/25
 Address: Garfield + South E Boulder Road
 Contact: Mark Wozny 303-489-5750 F-HYDRANT R/R
 P.M./Estimator Notified: Kyle French Report By: Ivan Guerrero
 Description of Extra or Force Account Work: _____

TIME WORK BEGAN 7:00 am TIME WORK ENDED 3:30

Labor and Equipment	Regular Hours	Regular Rate	Overtime Hours	Overtime Rate	Line Subtotal
Mini Excavator	8				8
Loader	8				8
② operators	8				16
① Foreman	8				8
① Super intendant	8				8
1 bland Back with bolts					
1 FH					
1 OJ Megalug					
Materials		Source	Quantity	Rate	Line Subtotal
1 Ton Squeegee					
1 Ton Rock					
1/2 yard of concrete					
Total Extra Work					48 hrs

Comments: Limit x Materials Only

City of Louisville Mkt 9/24/2025

I hereby agree to the extra or force account work outlined above and also agree to the cost and quantities listed.

Authorized Signature _____

Date _____

Printed Name and Title _____

Witness _____

THE BRANNAN CONSTRUCTION COMPANY

EXTRA WORK REQUEST ORDER

Project #: 25009 Name: Louisville water and Sewer Reptent Date: 09/19/25
 Address: Garfield Ave + S Boulder Road F. HYDRANT R.R.
 Contact: Mark Wozny 303-489-5750
 P.M./Estimator Notified: Kyle French Report By: Won Guerrero
 Description of Extra or Force Account Work: Excavate and vac out
trench for fire Hydrant work

TIME WORK BEGAN <u>7:00 am</u>		TIME WORK ENDED <u>3:30 pm</u>			
Labor and Equipment	Regular Hours	Regular Rate	Overtime Hours	Overtime Rate	Line Subtotal
Mini Excavator	8				8
Loader	8				8
③ operators	16 8				24
② Labors	16 8				16
① Foreman	8				8
① Superintendent	8				8
Vac Trailer	8				8
Traffic Control	8				8
Materials		Source	Quantity	Rate	Line Subtotal
Total Extra Work					88 hrs

Comments: Time + Materials Only
City of Louisville Mark 9/24/2025

I hereby agree to the extra or force account work outlined above and also agree to the cost and quantities listed.

Authorized Signature _____ Date _____
 Printed Name and Title _____ Witness _____

2025 WATER MAIN REPLACEMENT PROJECT AND SANITARY SEWER BACKWATER PREVENTER VALVE PROJECT

DEPARTMENT OF PUBLIC WORKS
CITY OF LOUISVILLE, COLORADO

DATE: Nov. 13, 2025

SHEET NO. _____ OF _____

CITY REPRESENTATIVE: WOZNY

SCHEDULE OF UNIT PRICES: _____

OTHER:

[illegible]

DEPARTMENT OF PUBLIC WORKS
CITY OF LOUISVILLE, COLORADO

SHEET NO. _____ OF _____

CITY REPRESENTATIVE: WOZNY

SCHEDULE OF UNIT PRICES: _____ OTHER: _____

[illegible]

CHANGE ORDER NO. 1

DATED: August 14, 2025

PROJECT: 2025 Watermain Replacement Project and Sanitary Sewer Backwater Preventer Valve Project AGREEMENT DATE: June 3, 2025

PROJECT NUMBER: 501498-660181

OWNER: CITY OF LOUISVILLE, COLORADO

The following changes are hereby made to the Contract Documents:

Description: Change Order #1

Purpose: The purpose of this change order is to replace 3 fire hydrants throughout the City that are outdated and not compatible with current fire department equipment.

Attachments: Contractor Proposal - Louisville Hydrant R&R

ADJUSTMENT TO CONTRACT PRICE:

Original contract price:	\$ 1,073,913.00
Net Change Previous Change Orders 0 to 0:	\$ -
Contract Price Prior to this Change Order:	\$ 1,073,913.00
Net adjustment resulting from this Change Order (+/-)	\$ 75,584.00
Current contract price including this Change Order	\$ 1,149,497.00

ADJUSTMENT TO CONTRACT TIME:

Original contract days:	102
Net Change Previous Change Orders 0 to 0: (days)	0
Contract Time Prior to this Change Order: (days)	102
Net adjustment resulting from this Change Order (+/-) (days)	7
Current contract time including this Change Order (days)	109

The Contractor's signature below indicates acceptance of full settlement for the work described, both direct and indirect costs. Any claims for additional costs associated with this Change Order will not be considered.

Recommended:

Tyler Trojan
ENGINEER

By: 

Date: 8/14/25

Approved:


CITY OF LOUISVILLE, COLORADO
OWNER

By: 

Date: 8/25/25

Accepted:

CITY OF LOUISVILLE, COLORADO
CONTRACTOR

By: 

Date: 8/14/25



2500 E. Brannan Way
Denver, CO 80229

P-303-273-9382

F-303-534-1236

Proposal - Louisville Hydrant R&R

Quote to: City of Louisville	From: Kyle French
Attn: Tyler Trojan	Phone (Direct): 720-753-8323
E-Mail: ttrojan@louisvilleco.gov	Email: Kfrench@brannan1.com
Project: Hydrant Replacement	Bid Date: 8/14/2025

Item	Description	Quantities	Units	Unit Price	Total
5	MOBILIZATION	1	LS	\$12,240.00	\$12,240.00
7	TRAFFIC CONTROL	6	DY	\$1,268.00	\$7,608.00
10	R&R HYDRANT #1 W/6" EXTENSION	1	EA	\$15,908.00	\$15,908.00
15	R&R HYDRANT #2 W/6" EXTENSION	1	EA	\$15,908.00	\$15,908.00
20	R&R HYDRANT #3 W/6" EXTENSION	1	EA	\$15,908.00	\$15,908.00
25	LANDSCAPE RESTORATION HYD 1&3	2	EA	\$2,632.00	\$5,264.00
30	REMOVE AND REPLACE CONCRETE HYD 2 (Alt)	1	LS	\$2,712.00	\$2,712.00
Alt	ADA REPLACEMENT HYD 2&3	1	EA	\$14,096.00	\$14,096.00
				Total Bid	\$75,548.00

EXCLUSIONS:

Dewatering / By pass pumping
Permits and associated fees
Field staking/survey and compaction testing
~~Traffic control~~
Import of fill material
Export spoils
Unsuitable sub-grade/over-excavation or blasting
Rock excavation
Tap and development fees
Construction water

Erosion control
Site or landscape restoration of any kind
Hazardous or contaminated material handling
Cathodic protection
Concrete patch or placement of any kind
Sanitation Facilities
Trash contaminated spoil dump fees / haul off
Retaining walls
Earthwork / Clearing & Grubbing / tree removal